

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , January 20th, 2016:

Week of January 25<sup>th</sup>:

- Floor joists
- Floor sheathing
- 2<sup>nd</sup> floor wall panels
- Brace/straighten
- Truss delivery
- Finish underground at basement level.(Heat walk out area)
- Advanced continue drainage through site

Week of February 1<sup>st</sup>:

- Prep for slab(stone and gas evac piping)
- Prep slab for pour(stego, mesh)
- Pour slab
- Set trusses
- Roof edge framing.
- Start roof sheathing
- Advanced to box out upper drive entrance/parking

Week of February 8<sup>th</sup>:

- Start interior framing lower level
- Finish roof sheathing
- Finish site drainage
- Frame out entry canopies

Week of February 15<sup>th</sup>:

- Roof edge trim
- Start bituthane, drip edge, roof.
- Sheath entry canopies
- Catwalk plywood at attic truss mechanical space
- Start Z furring at exterior walls in basement
- Prep basketball court
- 
-

