

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday, December 16th, 2015

Week of December 21st:

- Finish Footings
- Start foundation walls
- Start exterior/interior perimeter drain
- Screen loam
- Continue export of material to Casellas

Week of December 28th:

- Finish exterior foundation walls
- Advanced shutdown this week
- Piers at exterior canopies

Week of January 4th:

- Waterproof/warm n dry exterior foundation
- Backfill as allowable at foundation
- grading at interior, stone at interior footings
- Pour interior footings and pads
- Site Drainage

Week of January 11th:

- Lower wall exterior panels, framing at interior
- Brace/straighten lower walls Interior exterior
- Prep for floor system.
- Site drainage
- Rough grading at exterior

-