

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , February 3rd, 2016:

Week of February 8th:

- Prep and Pour slab
- Interior framing lower level
- Brace trusses
- roof sheathing
- Finish site drainage
- Frame out entry canopies

Week of February 15th:

- Roof edge trim
- Start bituthane, drip edge, roof.
- Sheath entry canopies
- Catwalk plywood at attic truss mechanical space
- Start Z furring at exterior walls in basement
- Prep basketball court
- Tyvek wrap
- Advanced finish gravels at upper lot

Week of February 22nd:

- Start plumbing rough ins
- Start mechanical rough ins
- Install windows
- Start electrical rough ins
- Insulation at exterior
- Advanced gravels at lower lot
- Finish roof

Week of February 29th(March 1st):

- Exterior trim and siding
- Insulate interior foundation walls
- Continue rough ins
- Set mechanical equipment at attic space

