

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , March 9th, 2016:

Week of March 14th:

- Continue all rough ins
- Advanced to start Reynold's ave road work(utilities)
- Drywall ceilings at mechanical/electrical/storage rooms(at basement)
- Concrete bases for basketball hoops
- Finish prep/gravels for basketball court
- Set light post bases
- Prep exterior concrete pads

Week of March 21<sup>st</sup>:

- Electrical inspections
- Plumbing inspections
- Insulate floor trusses
- Start sprayfoam insulation
- Advanced continue Reynolds ave road work.
- Prep and pour exterior concrete pads(weather pending)

Week of March 28<sup>th</sup>:

- Continue insulation/drywall
- Site utilities/Reynolds ave road work
- Concrete for flag poles
- Sprayfoam insulation continue
- Start drywall

Week of April 4<sup>th</sup>:

- Finish sprayfoam
- Finish grading
- Prep for playground
- Prep lots/walkways
- Start drywall finishes
-

