

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , February 17th, 2016:

Week of February 22nd:

- Roof edge trim
- Basement interior framing
- Start bituthane, drip edge, roof.
- Frame/Sheath entry canopies
- Catwalk plywood at attic truss mechanical space
- Tyvek wrap
- Window delivery the 24<sup>th</sup>.

Week of February 29<sup>th</sup>:

- Start plumbing rough ins
- Start mechanical rough ins
- Install windows
- Start electrical rough ins
- Insulation at exterior
- Advanced prep basketball court
- Finish roof

Week of March 7th:

- Exterior trim and siding
- Insulate interior foundation walls
- Continue rough ins
- Set mechanical equipment at attic space
- Z furring at exterior concrete walls
- Install exterior door frames
- Wiring for access control
- Wiring for security/telnet etc.

Week of March 14th:

- Continue all rough ins
- Advanced to start Reynold's ave road work(utilities)
- Insulate floor trusses(rough in's complete in these areas)
- Drywall ceilings at mechanical/electrical/storage rooms(at basement)

