Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday, March 30th, 2016

Please note move in day for tenants has been scheduled for June 6th, with grand opening scheduled for June 14th, 2016.

Week of April 11th:

- Finish siding and trims
- Install knock down frames 2nd floor, exterior doors, secure building.
- Sanding drywall 2nd floor
- Start prime paint 2nd floor
- Finish site utilities(electrical to pole)
- Finish grades at site
- Playground install
- Base paving
- Drywall at basement
- Granite curbing

Week of April 18th:

- Wall covering at 2nd floor start
- Prep and pour concrete handicapped tip downs
- Start window/door trim
- Install ceiling grid
- Wheelchair lift install
- Start paint finishes
- Drywall finishes at basement
- Prime paint basement
- Sprayfoam attic mechanical space

Week of April 25th:

- Paint continue
- Start electrical finishes
- Start Mechanical finishes
- Millwork install

Week of May 2nd:

- FRP start 1st floor
- Start hard flooring install
- Finish paint
- Finish electrical
- Finish Mechanical
- Finish fire notification

_

| - | | |
|---|--|--|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |