

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday, December 2<sup>nd</sup> , 2015.

Week of November 30<sup>th</sup>:

- Cut site
- Export fill/as allowed
- Erosion control, temp site drainage as necessary
- ESM wiring to wet well

Week of December 7<sup>th</sup>:

- Excavate for foundations
- Start install of perimeter drain to connect to wet well
- Site drainage cont.
- Reynolds ave. drainage cont.
- Rebar delivery tentatively scheduled for Dec 11<sup>th</sup>.
- Deliver site trailer
- Start pump/wet well for permanent use

Week of December 14<sup>th</sup>:

- Start concrete foundation work/footings
- Screen/stockpile Loam for use in spring
- Start drainage structures on site

Week of December 21<sup>st</sup>:

- Continue with foundation walls
- Continue with site drainage structures