

Allenstown Community Center Project- 6 week look ahead schedule:

Wednesday , April 27th, 2016

Please note move in day for tenants has been scheduled for June 6th, with grand opening scheduled for June 14th, 2016.

Week of May 2nd:

- Finish FRP
- Start hard flooring install
- Finish paint
- Finish electrical
- Finish Mechanical
- Finish fire notification
- Fire proof paint at attic space
- Finish plumbing at bathrooms
- Bathroom partitions

Week of May 9th:

- Finish ceilings
- Finish paint
- Finish hard flooring/rubber at stairs
- Kitchen equipment delivery/start install
- Doors 1st floor
- Bathroom partitions
- Landscape/plant install
- Flood ceilings

Week of May 16th:

- Finish kitchen equipment
- Eco Lab install
- Start carpet 2nd floor
- Equipment start ups
- install parking signage
- Interior signage
- Finish hydroseeding
- Security equipment, Tel/Data

Week of May 23rd:

- Finish carpet
- Finish paving and striping of lots
- Touch ups, punch list

- Finish painting

Week of May 30th:

- Final Cleaning
- Inspections and C.O.

Week of June 6th:

- Move in furniture.
- CAP operational, Boys and Girls club operational.

-