

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , March 2nd, 2016:

Week of March 7th:

- Exterior trim and siding/insulation at exterior
- Start electrical rough in
- Insulate interior foundation walls
- Continue rough ins
- Set mechanical equipment at attic space
- Z furring at exterior concrete walls
- Install exterior door frames
- Wiring for access control
- Wiring for security/telnet etc.
- Shaping/loaming drainage swales

Week of March 14th:

- Continue all rough ins
- Advanced to start Reynold's ave road work(utilities)
- Insulate floor trusses(rough in's complete in these areas)
- Drywall ceilings at mechanical/electrical/storage rooms(at basement)
- Concrete bases for basketball hoops
- Finish prep/gravels for basketball court

Week of March 21<sup>st</sup>:

- Electrical inspections
- Plumbing inspections
- Start sprayfoam insulation
- Start drywall
- Advanced continue Reynolds ave road work.

Week of March 28<sup>th</sup>:

- Continue insulation/drywall
- Site utilities/Reynolds ave road work
- Prep exterior concrete pads
- Install light post bases
- Concrete for flag poles
-

