

Allenstown Community Center Project- 4 week look ahead schedule:

Wednesday , March 30th, 2016

Please note move in day for tenants has been scheduled for June 6th, with grand opening scheduled for June 14th, 2016.

Week of April 4th:

- Finish sprayfoam
- Pour exterior pads
- Install storefront doors
- Finish grading
- Prep for playground
- Prep lots/walkways
- Start drywall finishes
- Install knock down door frames/exterior doors/secure buiding

Week of April 11th:

- Finish siding and trims
- Sanding drywall 2nd floor
- Start prime paint 2nd floor
- Finish site utilities(electrical to pole)
- Finish grades at site
- Playground install
- Base paving
- Drywall at basement

Week of April 18th:

- Granite curbing
- Start window/door trim
- Install ceiling grid
- Wheelchair lift install
- Start paint finishes
- Drywall finishes at basement
- Prime paint basement

Week of April 25th:

- Paint continue
- Start electrical finishes
- Start Mechanical finishes
- Millwork install
-

